Jurupa Community Service District Pre-occupancy inspection

Date	JCSD REP	
Tract/ IP#	Developer	
Street name		
Lot #'s		
Addresses		
of authorizing this inspection	inspection: Occupancy Inspection is being conduct the occupancy of the above-specified lo is not a Final Inspection and any and a Il Inspection will be corrected to the dist Print Name Sig	ts or addresses only. Ill items identified trict's standards.
Developer repre Inspector: Other:	esentative:	
Items inspected	d:	
• • • • • • • • • • • • • • • • • • •	, blow offs and air vacs.	
	 In per plan. Painted. Bumper posts installed. Facing the right direction. Concrete pads poured. 	
	6. Tracer wire accessible.	
Water valves	 Up in paving and accessible. Turned on. 	
Meters	Boxes set. NOT IN SWALE.	
	 2 feet minimum from driveway. 2. Inside of box clean. Rock 3. Tracer wire accessible. 4. Final grade complete. Raked minimum 	٦.
Sewer manho	oles and system 1. Manholes up in paving to District spec accessible.	ification and
	Sewer system videoed and tested to the tract.	he discharge point of
	3. Sewer system clean.4. Plugs removed or installed at the Distr	icts discretion.
Accepted for occ	cupancy: Sign by	Date
Items for correct		
Date items correct	eted:	Revised 9/4/2007